


Name of the work: "Design, engineering, manufacturing, testing before dispatch, loading, supply for destination including transportation, civil & construction works, erection, testing and commissioning of Construction of 400/220kV GIS at Atchutapuram making LILO of (2*3.5 KM approx.) both circuits of the existing 400kV Kalapaka - Khammam and Kalapaka – Asupaka TMDC line at the proposed 400/220kV GIS Atchutapuram on LS basis"

| Sl.No. | Description of the work | Name of the Bay/Feeder | Date | | No of days |
|--------|-----------------------------------------------------------------------------------------------------------|------------------------|------------|------------|------------|
| | | | From | To | |
| 1 | Shutdown on 400kV STPP-Vemagiri, Kalapka-Vemagiri & 400kV HNPCL - Guddigudem-1 & 2 Circuits | | 10.06.2026 | 16.06.2026 | 7 |
| | During Shutdown: | | | | |
| | 1.Both sides Top cross arms-3No Conductor paying out from Loc.No.AP 4/0- AP 3/0 | | 10.06.2026 | 10.06.2026 | 1 |
| | Both sides Top cross arm-1No & middle cross arms-2No Conductor paying out from Loc.No.AP 4/0- AP 3/0. | | 11.06.2026 | 12.06.2026 | 2 |
| | Both sides middle cross arms-2No & Bottom Cross arms-2No Conductor paying out from Loc.No.AP 4/0- AP 3/0. | | 13.06.2026 | 14.06.2026 | 2 |
| | 1. Earth wire and OPGW cable paying out from Loc.No.AP 4/0- AP 3/0. 2. Miscellaneous works if any | | 15.06.2026 | 16.06.2026 | 2 |


 Executive Engineer
 400kV Const.Division
 Visakhapatnam